



TEST CERTIFICATE
CERTIFICATO DI COLLAUDO

N. 2011/MI/01/866-2L

RINA file No. 2011/MI/01/866
Pratica RINA N.
Manufacturer or Supplier: Transfluid Srl, Gallarate, Varese
Fabbricante o Fornitore
Work order No.: 57032
Commessa N.
Purchaser: VulKau Italia
Committente
Order No.: 00000 Intended for: Fast Patrol Vessels
Ordine N. Destinazione

THIS IS TO CERTIFY that the items, particulars of which are given below, have been tested and found to be in compliance with the requirements of the RINA rules.
Si certifica che gli oggetti e apparecchi, le cui caratteristiche sono di seguito indicate, sono stati sottoposti a collaudo e sono stati riscontrati conformi alle prescrizioni dei regolamenti del RINA.

The calibration status and adequacy of the test measurement devices used have been satisfactorily verified.
Lo stato di taratura e l'adeguatezza degli strumenti di misura utilizzati per il collaudo sono stati verificati con esito soddisfacente.

Description of material and tests carried out:
Descrizione del materiale e prove eseguite:

N.6 Hydraulic Power Packs Type HPC110928_11V-Transfl Serial N.2/7 to 7/7 (Production Lot N.13/2012) as per RINA Approved Dwg N.PRM.T-8161 dated Dec09/2011

Tests Carried-out:

- Visual Examination and Identification of Power Packs marked 2/7 to 7/7
- Body Pump Hydrostatic Test to 21 Bar
- Functional(Running) Test of Power Pack Marked 2/7 according to Transfluid Proc.N.114784 rev.1
- Review of Testing Documentation

Markings: 1239 (RINA logo)
Marche apparte:

Testing date: May15-24/2012
Data collaudo:

Enclosures: Testing Documentation
Allegati:

Issued at: Milano
Rilasciato a:



on:
il:

May24/2012



RINA

Remarks: Final Functional Test of C/U of Cranes assembled to Reeling Hydraulic Power Packs to be carried-out on Board.